

September 8, 2011

CONSTRUCTION NOTICE Old Jordan Hall HVAC Project

Re: Remove Existing Individual Lab Exhaust fans & Tie lab exhaust back into the new up blast exhaust system

- Exhaust Fans will be disconnected and removed in groups of approximately 16 at a time.
General Note: There are over 200 individual lab exhaust fans on the roof of Jordan Hall. It will take until December to remove all of these fans in groups of 16 at a time and put them on the new exhaust system.
We expect to do a group of 16 fans each week until completed in December.

- **Each group of 16 exhaust fans will be off line for one full week.**

This one week duration is due to the requirements of removing and replacing the ductwork in the shaft for each system as well as the work required on the roof for each group of fans.

- All chemicals must be removed from the impacted lab fume hoods prior to the start of work on **Monday, September 19.**

On the ending Monday morning, (September 26,) DPR will turn over all Lab Hood Exhaust systems to the University's EH&S Group for recertification.

DO NOT RETURN CHEMICALS TO THE HOODS UNTILL THE HOOD IS FORMALLY RE-CERTIFIED BY EHS.

Work will begin on Exhaust Riser #3 exhaust fans: 7:00 am on Monday, September 19th, 2011 until 7:00 am on Monday, September 26th, 2011

Everyone should be aware that all of the exhaust fans on riser 3 will go down at the same time and will remain down for the full week duration.

We will have no ability to exempt any lab from this work and no ability to bring any lab back up once it is down.

UVA - Old Jordan Hall Riser #3 Exhaust Fan Cluster

08/29/2011 MjM

Exhaust Fan #	Riser #	Floor	Serves: Room #	Purpose	Comment
---------------	---------	-------	----------------	---------	---------

EF-192	03	1	1074	hood	will be off
EF-2a	03	2	2024	hood	will be off
EF-166	03	2	2024	Room exhaust	will have some room exhaust
EF-166	03	2	2025	Room exhaust	will have some room exhaust
EF-167	03	2	2029a	Room exhaust	will be off
EF-167	03	2	2029b	Room exhaust	will be off
EF-167	03	2	2032	Room exhaust	will have some room exhaust
EF-193	03	2	2034	Room exhaust	will be off
EF-138	03	3	3081	hood	will be off
EF-138	03	3	3081	Room exhaust	will have some room exhaust
EF-139	03	3	3109	Room exhaust	will have some room exhaust
EF-26	03	3	3114	hood	will be off
EF-82	03	4	4060	Fume Hood	will be off
EF-82	03	4	4060b	Room exhaust	will be off
EF-111	03	4	4080a	RENOVATION	will be off
EF-110	03	5	5042	Room exhaust	will be off
EF-110	03	5	5043	Room exhaust	will be off
EF-83	03	5	5058	hood	will be off
EF-83	03	5	5058	Room exhaust	will be off
EF-54	03	6	6046	Room exhaust	will be off
EF-54	03	6	6047	Room exhaust	will be off
EF-55	03	6	6057	currently chase exhaust	will have some chase exhaust
EF-55	03	6	6057	currently chase exhaust	will have some chase exhaust
EF-55	03	6	6057a	currently chase exhaust	will have some chase exhaust
EF-55	03	6	6057b	currently chase exhaust	will have some chase exhaust
EF-27	03	7	7088	Room exhaust	will have some room exhaust
EF-V-3	03	B	vivarium	?????????	
EF-238	03		NORTH END	chase exhaust	will have some chase exhaust

NOTE:

Completion of switchover, and prior to usage, fume hoods will be turned over to UVA EHS for re-certification